EXTENSION OF TIME PROPOSAL

1	Name of work	Supplying of water through tankers Chikkabettahalli and surrounding areas in ward no:03
2	Amount of work portion	
3	Estimated Cost	Rs. 7,00 lakhs
4	Name of Contractor	Sri Vinay Kumar M (Vinay Enterprises)
5	Agreement no	
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-03/W.O/130/2020-21, dt:22-09-2020
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	16.12.2020
9	Date of receipt of application in the Sub Division office	16.12.2020
10	Extension granted if any	20 to winter season &
	I	Rainy season
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	25%
12	Work carried out during 1st extension	75%

13	Work carries out during 2nd extension	—
14	Time now applied for	160 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	- No -
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	No penalty should be imposed.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64